

Harmonogram prác na najbližšie 2 týždne

Stavba: **Aglomerácia Nedožery-Brezany - kanalizácia**

Stav.objekt: **SO 02 Obec Lazany**

Objednávateľ: Stredoslovenská vodárenská spoločnosť a.s.

Zhotoviteľ: EUROVIA SK a.s.

Miesto: k.ú. Lazany

		rok 2018																								
		7			8					9				10					11				12			
mesiac		28			31					36				40					45				49			
týždeň		29			32					37				41					46				50			
Stoka		30			33					38				42					47				51			
		31			34					39				43					48				52			
1	1AA	§32-§34 §40-§42	§34-§36 §42-§44	§36-§38 §44-§46	§38-§40 §46-§49																					
2	1AA-1																									
3	1AA-2																									
4	1AA-3																									
5	1A			§4-§7 §25-§29	§7-§10 §29-§32	§10-§14 §32-§34	§14-§17 §34-§37	§17-§21 §38-§39	Prípojky	Prípojky	Prípojky	Prípojky														
6	1AC				§34-§96	§96-§99	§99-§99a	Prípojky	Prípojky																	
7	1AD	§32-§194	§194-§195	Prípojky																						
8	1AE	§29-§189	§189-§192	Prípojky																						
9	1AF	§25-§5186	§186-§188	Prípojky																						
10	1AB	Prípojky	Prípojky																							
11	1AB-3	Prípojky	Prípojky																							
12	1AB-4	Prípojky	Prípojky																							
13	1AB-1								§117-§144	§144-§146	§146-§148	§148-§150	§150-§152	§152-§154	§154-§156	§156-§158	§158-§161	§137-§140	§140-§142							
14	1AB-2	§119-§117	§117-§115	§115-§112	§112-§110	§110-§89																				
15	1AB-2-1						§123-§165																			
16	1AB-2-2							§120-163																		

Spracoval: **Ing. Adrián Bukovec**

Dátum: **6.7.2018**

Poznámka: **Aktuálny harmonogram zašleme opäť 13.7.2018**